

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

No. Poor & Final Bill

Date.....2019

Zone:BBMP,Yelahanka

Division:BBMP, Byatarayanapura

Sub-Division:BBMP, Kodigehalli

Bill Received No. Dated Divisional
Sub-Divisional

Cash Book Voucher No.....Dated.....
Job Code: 007-19-000146

Schedule Docket No. Head of Account: P1802 Est.Cost: Rs.40.00 Lakhs

D.R.NO.:

Name of Work : Drilling of Borewells and providing pipe line to borewells in ward No. 07
Byatarayanapura.

Name of Contractor and Full Address: Sri T.Nataraj, No 02, 1st Main, Amarajothi Layout, Cholanagara, R.T.Nagara (P),
Bangalore-32

Reference to Agreement No. BBMP/EE/BTP/WO/89/2019-20

Date: 16.09.2019

Certified that the measurements were taken by me on: 30-10-19 and recorded of Pages 127230 to 127239 of
measurement Book No. 1273/2013-14 and that work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that measurement were taken by me on 30/10/19 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the
contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all
required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement
signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer

Sub-Division Officer

Kodigehalli Sub Division

Yelahanka Zone, B.B.M.P.

Bangalore.

- 1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....Percent Rs.....
3) " " Balance

4) Deduct Payment:

- a) Amount of previous payment as in the Office Cash Book Voucher
No.....Dated.....S.D.No.....
adjusted towards cash advance recovery of
b) Payments cost store or other material supplied.
Now made recovery of amount creditable to this /other work
Amount paid on this bill Cheque/Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No.....
dated less adjustments.

7) Net amount due to or from Contractor
unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within

9) Value of Government materials supplied.

Amount	Rs. 2943500-00	
FSB	147175-00	✓
UT	29500-00	✓
EST	26281-00	✓
Cent	26281-00	✓
Gr	2950-00	✓
Inf	29500-00	✓
MR		
	261687-00	✓

Total amount adjusted

Contractor's Signature

Received Rs.....(in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Witness

1

2

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

ಶಿಕ್ಷಣಾಧಿಕಾರಿ	ಪರಿಶೀಲನೆ
Stamp	P. 1802
ಅಧಿಕಾರಿ	0943500-00
ಇದರಲ್ಲಿ ರೂ. 261687-00	ರೂ. 261687-00
ಮಾಡಿಕೊಂಡು ರೂ. 2681813-00	Executive Engineer
FT/NEPT/INTS ಮುಖಾಂತರ ನಿರ್ವಹಿಸಿ	
ಚಂದ್ರಶೇಖರ್	ಚಂದ್ರಶೇಖರ್
ಅಧಿಕಾರಿ	ಅಧಿಕಾರಿ
ಅಧಿಕಾರಿ	ಅಧಿಕಾರಿ
ಅಧಿಕಾರಿ	ಅಧಿಕಾರಿ

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging technical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Each BW
2	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m	Rmtr
3	50 to 100 m	Rmtr
4	100 to 150 m	Rmtr
5	150 to 200 m	Rmtr
6	200 to 250 m	Rmtr
7	250 to 300 m	Rmtr
8	300 to 340 m	Rmtr
9	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr
10	Code No.: 3008 Providing 250mm dia PVC Pipe 10kg/cm etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr
11	Providing and fixing Borewell Cap and Clamp Set etc., complete and as per the directions of the Engineer-in-charge of the work	Set
12	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 17.50 HP 40 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps etc., complete and as per the directions of the Engineer-in-charge of the work	No
13	Providing GI Pipe 50 mm 'B' Class etc., complete and as per the directions of the Engineer-in-charge of the work	m

Previous Measurement		Present Measurement			Total Upto Date	
Qty	Rate Rs. P.	Qty	Rate Rs. P.	Amount	Qty	Cost
-	-	2.00	1938.46	3876.92	2.00	3876.92
-	-	100.00	315.18	31518.00	100.00	31518.00
-	-	100.00	412.0	41200.00	100.00	41200.00
-	-	100.00	458.35	45835.00	100.00	45835.00
-	-	100.00	484.1	48410.00	100.00	48410.00
-	-	100.00	560.32	56032.00	100.00	56032.00
-	-	100.00	600.49	60049.00	100.00	60049.00
-	-	80.00	640.66	51252.80	80.00	51252.80
-	-	140.00	1325.0	185500.00	140.00	185500.00
-	-	60.00	2203.39	132203.40	60.00	132203.40
-	-	2.00	1800.0	3600.00	2.00	3600.00
-	-	2.00	78036.0	156072.00	2.00	156072.00
-	-	560.00	415.0	232400.00	560.00	232400.00

8	14	Providing Collar 50 mm etc., complete and as per the directions of the Engineer-in-charge of the work	No
9	15	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 4 Sqm mm etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
10	16	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset should be handed over to department including transportation (Each lenth =6.00) etc., complete and as per the directions of the Engineer-in-charge of the work	day
11	17	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., complete and as per the directions of the Engineer-in-charge of the work	Each
12	18	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
13	19	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. 6Sqmm to 16 Sqmm etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
14	20	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
15	21	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
16	22	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., complete and as per the directions of the Engineer-in-charge of the work	No.
17	23	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, etc., complete and as per the directions of the Engineer-in-charge of the work	No
18	24	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., complete and as per the directions of the Engineer-in-charge of the work	No
19	25	Providing and fixing 50mm nominal bore gun metal non-return etc., complete and as per the directions of the Engineer-in-charge of the work	Nos
20	26	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps Group A TPN etc., complete and as per the directions of the Engineer-in-charge of the work	No
21	27	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.Cm

-	-	93.00	180.0	16740.00	93.00	16740.00
-	-	1160.00	144.0	167040.00	1160.00	167040.00
-	-	47.00	88.0	4136.00	47.00	4136.00
-	-	2.00	302.0	604.00	2.00	604.00
-	-	60.00	140.4	8424.00	60.00	8424.00
-	-	60.00	10.8	648.00	60.00	648.00
-	-	50.00	85.0	4250.00	50.00	4250.00
-	-	8.00	345.0	2760.00	8.00	2760.00
-	-	2.00	280.0	560.00	2.00	560.00
-	-	2.00	2727.0	5454.00	2.00	5454.00
-	-	12.00	180.0	2160.00	12.00	2160.00
-	-	2.00	1800.0	3600.00	2.00	3600.00
-	-	2.00	1547.0	3094.00	2.00	3094.00
-	-	46800.00	0.33	15444.00	46800.00	15444.00

22	28	Providing outdoor panel upto 15.00 HP etc., complete and as per the directions of the Engineer-in-charge of the work	No.
23	29	Earthwork excavation for pipeline trenches including deposing or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boring poles at every 100 mtrs wherever necessary as directed in th following structure manhole. Hard Soil etc., complete and as per the directions of the Engineer-in-charge of the work	Cum
24	30	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and includng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the exexcavation etc., complete and as per the directions of the Engineer-in-charge of the work 75 mm dia 6 KSC PVC pipe	Rmtr
25	31	Refilling the basement and pipeline treanches with seclated available earthe for trench excavation including authority condition in layers from thedi including dispensary of the surplus earth with a heavy 200 mtrs etc., complete and as per the directions of the Engineer-in-charge of the work	Cum
26	32	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately etc., complete and as per the directions of the Engineer-in-charge of the work	Cum
27	33	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.- for 50mm dia: etc., complete and as per the directions of the Engineer-in-charge of the work	Each
28	34	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specification with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Each
29	35	Filling the foundations KSRRB 2100-6. Filling the foundations trenches using approved sand as per drawing and technical specifications in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work	cum
		Bescom Deposit Charges (4570+2020+182+182+1700)*2 Nos	
		Total	

CRTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from Department

6/11/14 N.D
AE (net)

-	-	2.00	15500.0	31000.00	2.00	31000.00
-	-	496.80	188.0	93398.40	496.80	93398.40
-	-	1348.00	123.0	165804.00	1348.00	165804.00
-	-	363.96	61.0	22201.56	363.96	22201.56
-	-	242.64	952.0	230993.28	242.64	230993.28
-	-	2.00	222.0	444.00	2.00	444.00
-	-	43.00	2229.0	95847.00	43.00	95847.00
-	-	242.64	3221.0	781543.44	242.64	781543.44
				17308.00		17308.00
				2721402.80		2721402.80

222178-00
2943581-00

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bengalore.